

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 5/22/2016**Project Work Performed:**

- Continued site preparations for pumping ET18 material to a mix box located within the IB structure.
- Continued to process water from the IB (stormwater drained from ET10) through on site treatment system and to the POTW. Approximately 162,500 gallons discharged during this reporting period.

**Work Projected Next Week:**

- Continue with dewatering and stabilization activities on material from ET-18.
- Begin pumping residual ET-18 material to mix box for dewatering. Begin stabilization of residual solids in mix box in accordance with approved Work Plan.

**Action Items:**

- None

**Solids Production:**

- None

**Water Production:**

- Approximately 162,500 gallons of water (from ET10, pumped to IB) was treated and discharged under the existing POTW permit.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Hercules Plant****Hattiesburg, MS****Mix Box located within IB Structure**