

Weekly Construction Progress Report

IB & Tanks Decommissioning Project

Period: Week Ending 3/6/2016

Project Work Performed:

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.

Work Projected Next Week:

- Continue shipping of boxes of staged material.

Action Items:**Solids Production:**

CHES continued hauling material to their Deer Park facility

- 2/29/2016 – 3 loads of IBS-8 material (~51 tons)
- 3/1/2016 – 3 loads of IBS-8 material (~49 tons)
- 3/2/2016 – 2 loads of IBS-8 material (~34 tons)
- 3/3/2016 – 3 loads of IBS-8 material (~51 tons)
- 3/4/2016 – 3 loads of IBS-8 material (~48 tons)

Water Production:

- No water was produced during this period.

Air/Odor Monitoring

- No air/odor monitoring activities were performed during this period.

Hercules Plant

Hattiesburg, MS

**Staged material****Staged material**