

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 3/13/2016**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.

**Work Projected Next Week:**

- Continue shipping of boxes of staged material.

**Action Items:****Solids Production:**

CHES continued hauling material to their Deer Park facility

- 3/7/2016 – 3 loads of IBS-8 material (~51 tons)
- 3/8/2016 – 3 loads of IBS-8 material (~49 tons)
- 3/9/2016 – 3 loads of IBS-8 material (~50 tons)
- 3/10/2016 – 2 loads of IBS-8 material and 1 load of IBS-4 bottom material (~51 tons)

**Water Production:**

- No water was discharged during this period.
- Heavy precipitation throughout the week resulted in elevated water levels within tank ET10. In an effort to prevent any discharge from ET10 through the tank opening, water was pumped into the IB. Water that has been transferred to the IB will be sampled, and if appropriate, treated prior to discharge to the POTW under the existing site Permit.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Hercules Plant****Hattiesburg, MS****Staged material****Staged material**