

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 4/10/2016**Project Work Performed:**

- CHES continued inspections on boxes of staged material.
- CHES continued shipping staged boxes for disposal.
- Continued evaluation of alternative disposal facilities.
- CHES continued discharging accumulated stormwater from the IB in accordance with the facilities permit.

**Work Projected Next Week:**

- Continue shipping of boxes of staged material.

**Action Items:****Solids Production:**

CHES continued hauling material to the following facilities

- 4/4/2016 – 6 loads of IBS-5 material (~101 tons) to Emelle and 4 loads of vapor phase GAC (22 tons) to Republic Little Dixie facility
- 4/5/2016 – 8 loads of IBS-5 material (~138 tons) to Emelle and 5 loads of vapor phase GAC (26 tons) to Republic Little Dixie facility
- 4/6/2016 – 8 loads of IBS-5 material (~134 tons) to Emelle
- 4/7/2016 – 2 loads of IBS-5 material (~34 tons) to Emelle, 1 load to Deer Park (~17 tons) and 2 loads of vapor phase GAC (11 tons) to Republic Little Dixie facility
- 4/8/2016 – 1 load of vapor phase GAC (9 tons) to Republic Little Dixie facility

**Water Production:**

- Stormwater which previously accumulated in ET-10 was pumped to the IB and processed through media filters and GAC filters prior to discharge to the POTW under the facilities existing permit. Approximately 235,200 gallons of water were processed during this reporting period.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Hercules Plant****Hattiesburg, MS****Staged material****Cleared staging area, only empty boxes remain**