

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 4/17/2016**Hercules Plant****Hattiesburg, MS****Project Work Performed:**

- Collected water samples from ET-18 and the on site frac tank (water generated from cleaning other on-site frac tanks)
- CHES mobilized equipment and began dewatering frac tank through a vac box. Solids were placed in a rolloff box for stabilization activities.
- Continued to transfer stormwater from ET-10 to the IB in order to maintain safe water levels in ET-10.

**Work Projected Next Week:**

- Continue with stabilization activities on material from frac tank
- Begin ET-18 activities including removing water and solidification.

**Action Items:****Solids Production:**

- 4/15/2016 – Material in rolloff box was mixed with 2 tons of LKD as part of stabilization activities.
- 4/16/2016 – Mixed 2 additional tons of LKD in rolloff box with accumulated material.

**Water Production:**

- Stormwater which previously accumulated in ET-10 was pumped to the IB. Based on laboratory analytical results, water will be discharged to the POTW under the current POTW permit.
- Water was removed from the frac tank and a sample was collected. Based on laboratory results, the water will be either treated and discharged or directly discharged under the existing POTW permit.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Frac Tank and Rolloff box****Solidification activities in rolloff box**