

**Weekly Construction Progress Report****IB & Tanks Decommissioning Project****Period:** Week Ending 4/24/2016**Hercules Plant****Hattiesburg, MS****Project Work Performed:**

- Residual solids and water from ET-18 were removed via vac trailer. Solids were placed in rolloff box for stabilization.
- Performed stabilization of frac tank solids within rolloff box. Approximately 10 tons of LKD have been utilized for stabilization.
- Liquids (~53,000 gallons) from ET-18 were pumped through the on-site water treatment system and discharged to the POTW under the existing facility Permit
- Continued to transfer stormwater from ET-10 to the IB in order to maintain safe water levels in ET-10.

**Work Projected Next Week:**

- Continue with dewatering and stabilization activities on material from ET-18.

**Action Items:**

- None

**Solids Production:**

- Material in rolloff box was mixed with 10 tons of LKD as part of stabilization activities.

**Water Production:**

- Stormwater which previously accumulated in ET-10 continued to be pumped to the IB. Based on laboratory analytical results, water will be discharged to the POTW under the current POTW permit.
- Water from ET-18 (~53,000 gallons) was treated and directly discharged under the existing POTW permit.

**Air/Odor Monitoring**

- No air/odor monitoring activities were performed during this period.

**Frac Tank and Rolloff box****Dewatering activities through vac box**