STORM WATER POLLUTION PREVENTION PLAN (SWPPP)

NORTH PORT PROPERTY 33RD STREET GULFPORT, MISSISSIPPI

PROJECT NO. 9397.08


PREPARED FOR: MS STATE PORT AUTHORITY 2510 14th Street Gulfport Mississippi

PREPARED BY:



14257 Dedeaux Road, Suite B Gulfport, MS 39503 (228) 369-0486

December 2010 Revised: January 5, 2011





Dept. of Environmental Quality

Table of Contents

Page

| Ι | PROJECT DESCRIPTION | 3 |
|------------|-------------------------------------|---|
| Π | CONTROLS | 3 |
| Ш | IMPLEMENTATION SEQUENCE | 3 |
| IV | MAINTENANCE PLAN | 4 |
| v | OTHER CONTROL METHODS | 4 |
| P1 | VICINITY MAP | 5 |
| P2 | SITE PLAN | 6 |
| P3 | EROSION CONTROL PLAN | 7 |
| P4 | EROSION CONTROL DETAILS | 8 |
| P5 | GRADING AND DRAINAGE PLAN (1 OF 2) | 9 |
| P6 | GRADING AND DRAINAGE PLAN (2 OF 2) | 0 |
| P7 | GRADING AND DRAINAGE SECTIONS | 1 |
| P 8 | GRADING AND DRAINAGE DETAILS | 2 |
| P9 | SEDIMENT/DETENTION CONTROL DETAILS1 | 3 |
| P10 |) USGS QUAD MAP1 | 4 |

APPENDIX A – INSPECTION & MONITORING FORMS

<u>L PROJECT DESCRIPTION:</u>

A limestone base parking area with two (2) asphalt entrances off 33rd Street will be constructed to provide parking for vehicles and moving stock from the Mississippi State Port during storm events. The limestone base parking area will drain to a sediment/detention pond, which will discharge into an on-site wetlands area north of the sediment/detention pond (See P2). The subject project area is approximately 32 acres and is located adjacent to 33rd Street in Gulfport, Mississippi (See P1). In its present state, the subject project area is undeveloped, with brush piles and grassy vegetation.

*SOILS – SOILS ON THE SUBJECT PROPERTY ARE COMPRISED OF APPROXIMATELY 42% HARLESTON FINE SANDY LOAM, 39% PLUMMER SANDY LOAM, AND 19% ATMORE SILT LOAM.

II CONTROLS:

- A. TEMPORARY VEGETATIVE CONTROLS: All disturbed areas that will be left undisturbed for more than <u>14</u> days, will be temporarily seeded with annual rye, browntop millet, oats and/or winter wheat. The temporary seeding should be done within 7 days of disturbing these areas.
- **B. PERMANENT VEGETATIVE CONTROLS:** All disturbed areas <u>not</u> scheduled to receive fill, limestone or asphaltic concrete paving or sod, will be permanently seeded once final grades are established. Seeding will be done with a mixture per acre of Rye Grass (30 lbs.) and Common Bermuda (55 lbs.) Mulch or blown hay will be placed on all side slopes after seeding. Commercial fertilizer should be provided and applied per project specifications.
- **C. STRUCTURAL CONTROLS:** Silt fencing and hay bales will be installed in accordance with the plans and details (See P3 and P4) until sufficient vegetation have been established. Sediment filters will be installed and maintained at all times. Silt fencing and hay bales shall be removed once permanent cover is established and once approved for removal by Engineer.
- **D. HOUSEKEEPING PRACTICES:** All equipment maintenance and repair will be performed offsite. A dumpster will be placed at a central location on site for easy access. Portable sanitary facilities will be provided for construction workers.
- E. POST CONSTRUCTION/STORM WATER MANAGEMENT MEASURES: Flow attenuation using sediment/detention ponds shall be used to control sediment in storm water after construction is complete (See P9). Rip rap will be used as an energy disperser at the outlet of the sediment/detention pond (See P8 and P9).

III IMPLEMENTATION SEQUENCE:

- A. Install silt fence and hay bales as shown on plans (See P3 and P4). Install construction entrance as shown on plans (See P3 and P4).
- B. Construct one (1) sediment/detention pond including an emergency spillway. Install outfall structure with outlet protection (See P5 – P9)
- C. Construct drainage ditches and drainage structures (See P5 P8).
- D. Seed and mulch all disturbed areas <u>not</u> receiving sod or limestone or asphaltic concrete pavement.
- E. All work will comply with Sections 02260 Storm Water Pollution Prevention Plan and 02270 – Erosion Control of the Project Specifications prepared by Lanier & Associates (Engineer).

IV MAINTENANCE PLAN:

- A. Check all disturbed areas and erosion and sediment controls measures after each significant rainfall (0.5" or greater) but not less than once per week. Fill out inspection report forms provided in Appendix A. Make needed repairs within 24 hours. Remove sediment from silt fence when accumulated sediment has reached 50 percent height of silt fence. Replace non-functional silt fence. Maintain all vegetated areas to provide proper ground cover. Reseed, fertilize, and mulch as needed. Note: Provide copy of report to Engineer within 48 hours of inspection.
- B. When a disturbed area will be left undisturbed for <u>14</u> days or more, the appropriate temporary or permanent vegetative practices shall be implemented within seven calendar days.
- C. Sediment basin(s)/pond(s) will be inspected weekly for excessive siltation build up. Fill out inspection report form provided in Appendix A. When sediment levels reach 25% percent of the outfall structure's height, sediment will be removed to original bottom of pond. Note: Provide copy of report to Engineer within 48 hours of inspection.

V OTHER CONTROL METHODS:


- A. Construction involving earthwork or dirt hauling and placement will be limited to "Dry Periods".
- B. One (1) construction entrance/exit to the site will be constructed in accordance with details (See P4).

C. Construction activity will comply with state and local waste disposal requirements.

FIGURES

APPENDIX A INSPECTION & MONITORING FORMS





11

NORTH PORT PROPERTY SITE DEVELOPMENT GENERAL LAYOUT & SURVEY CONTROL

MISSISIPPI STATE PORT AUTHORITY MISSISSPPI SHEET NO. 8374-10 P2

| PROJECT WORK POINTS & SURVEY CONTROL | | | | | | | |
|--------------------------------------|-----------|-----------|-----------|------------------------------|--|--|--|
| POINT | NORTHING | EASTING | ELEVATION | POINT DESCRIPTION | | | |
| BASELINE POINT BI | 324723.50 | 899726.42 | N/A | NOT A PHYSICAL POINT | | | |
| ASELINE POINT B2 | 324729.10 | 901426.41 | N/A | NOT A PHYSICAL POINT | | | |
| CONTROL POINT CI | 324720.45 | 899724.14 | 29.20 | 1/Z" IRON ROD | | | |
| CONTROL POINT C2 | 324731.35 | 901418.70 | 30.92 | 1/Z" IRON ROD | | | |
| CONTROL POINT C3 | 324191.66 | 900557.80 | 30.86 | 1/2" IRON ROD IN CONCRETE | | | |

PRELIMINARY FOR REVIEW ONLY OCTOBER 21, 2010



 EDISTING CONSTRUCTION, UTILITIES, PROPERTY BOUNDARES AND CONDITIONS SHOWN ARE SCHEMATIC. ACTUAL CONDITIONS MAY DIFFER. THE CONTRACTOR IS FULLY RESPONSEDE FOR MAKING HIS OWN SITE EXAMINATION AND DETERMINING THE ACTUAL NATURE AND EXTENT OF EQUSTING CONDITIONS AS NEEDED PRIOR TO UNDERTAKING THE WORK.
CONTRACTOR TO PROTECT EXISTING CONTROL POINTS.

3. DO NOT DISTURB EDISTING CONTROL POINTS.

NOTES

