

**Weekly Construction Progress Report**

ET-10 Decommissioning Project

Period: Week Ending 6/25/2017

**Project Work Performed:**

- 22 tons of LKD were mixed into Batch 1 material within the IB. Material was mixed and stacked throughout the week to stabilize prior to sampling.
- Continued to receive additional loads of LKD for mixing.
- Prepared area on side of IB for Batch 1 stacking / dewatering.

**Work Projected Next Week:**

- Continue stabilization activities on ET-10 material (Batch 1) within the IB. Activities will include the addition of LKD and the mixing, stacking, and dewatering of material.
- Sampling of ET-10 Batch 1 material for laboratory analysis.
- Stage Batch 1 material adjacent to IB on plastic within the IB test Structure and begin pumping Batch 2 over to IB from ET-10

**Action Items:**

- None

**Solids Production:**

- No material was transported off site during this reporting period

**Water Production:**

- No water was treated or discharged during this reporting period.

**Air/Odor Monitoring**

- Continued operation of the IB tent structure air treatment system. Continued monitoring in and around IB tent in accordance with air monitoring program.

**Hercules Plant****Hattiesburg, MS****ET-10 material inside IB****Mixing of LKD inside IB****Material drying inside IB**