

## Weekly Construction Progress Report

ET-10 Decommissioning Project

Period: Week Ending 10/15/2017

### Project Work Performed

- Continued mixing and stacking Batch #5 material with LKD within the IB. Approximately 652 tons of LKD have been added to Batch #5, to date.

### Work Projected Next Week:

- Begin transportation and disposal of Batch #5 material at Pine Belt Regional Landfill (PBRL)
- Begin to pump Batch #6 material to the IB. Batch #6 will be a small volume of residual material
- Begin cutting a second access into ET-10 in order to complete material stabilization and removal.

### Action Items:

- None

### Solids Production:

- No material was transported off-site for disposal during this reporting period.

### Water Production:

- No water was discharged from the IB or ET-10 during this reporting period.

### Air/Odor Monitoring

- The IB tent structure air treatment system and on site air monitoring program continued during this period. The system and monitoring program will continue throughout the ET-10 decommissioning activities.

**Hercules Plant**

**Hattiesburg, MS**



**Batch #5 material stacked within and adjacent to Cells 1 and 3**



**Mixing and stacking of Batch #5 material within the IB**