

Weekly Construction Progress Report

ET-10 Decommissioning Project

Period: Week Ending 12/3/2017

Project Work Performed

- The demobilization of the IB tent structure was initiated. Removal was approximately 50% complete this week.
- Batch #6 material within ET-10 was stacked at designated locations within ET-10 to allow for stabilization.
- Continued hauling stabilized Batch #6 material from within ET-10 to Pine Belt Regional Landfill for disposal. Approximately 303 tons (1,202 tons to date) of material were hauled during this reporting period.
- Continued decontamination activities on equipment to be demobilized from the site.
- Prepared and discharged treated water stored within ET-18 to the POTW.

Work Projected Next Week:

- Continue mixing and stacking Batch #6 material within ET-10. Transportation and disposal of this material at PBRL will continue as material is stabilized.
- Continued to prepare and discharge water stored within ET-18.
- Continue with the removal of the IB tent structure and demobilization of select equipment.

Action Items:

- None

Solids Production:

- Batch #6 material (stabilized within ET-10) was transported to PBRL for disposal:
 - 11/27: 9 loads of material (approximately 185 tons)
 - 11/28: 6 loads of material (approximately 118 tons)

Water Production:

- Discharged approximately 82,100 gallons of treated water from ET-18 in accordance with the POTW discharge limits.

Air/Odor Monitoring

- The on site air monitoring program continued during this period. It should be noted that demobilization of select components of the IB air treatment system has begun.
- The use of stationary air/odor monitoring equipment has been discontinued. Periodic air/odor monitoring using hand held equipment is currently ongoing during periods when ET-10 material is being handled.

**Hercules Plant
Hattiesburg, MS**



Material loading at ET-10



Batch #6 material staged within ET-10



IB tent structure demobilization progress