

Weekly Construction Progress Report

ET-10 Decommissioning Project

Period: Week Ending 12/10/2017

Project Work Performed

- The demobilization of the IB tent structure continued. Removal was approximately 70% complete this week. Work was impacted by poor weather throughout the week.
- Continued decontamination activities on equipment to be demobilized from the site.
- Prepared and discharged treated water stored within ET-18 to the POTW.

Work Projected Next Week:

- Continue mixing and stacking Batch #6 material within ET-10. Transportation and disposal of this material at PBRL will continue as material is stabilized.
- Continue with the removal of the IB tent structure and demobilization of select equipment.

Action Items:

- None

Solids Production:

- No solids were transported or disposed of during this reporting period.

Water Production:

- Discharged approximately 22,700 gallons of treated water from ET-18 in accordance with the POTW discharge limits.

Air/Odor Monitoring

- The use of stationary air/odor monitoring equipment has been discontinued. Periodic air/odor monitoring using hand held equipment is currently ongoing during periods when ET-10 material is being handled.

Hercules Plant Hattiesburg, MS



**Stabilization of material within
ET-10**



**IB tent structure demobilization
progress**