

## Weekly Construction Progress Report

### ET-10 Decommissioning Project

Period: Week Ending 10/29/2017

#### Project Work Performed

- Continued pumping ET-10 Batch #6 material to the IB.
- Began mixing LKD to the remaining material within ET-10. Approximately 8 tons of LKD was added during this reporting period.
- Continued the transportation and disposal of Batch #5 material at Pine Belt Regional Landfill (PBRL). Approximately 1,367 tons of Batch #5 material have been transported to date.
- Completed the installation of an access way in ET-10.

#### Work Projected Next Week:

- Continue mixing LKD with Batch #6 material within both the IB and ET-10.
- Complete the hauling of Batch #5 material to PBRL.

#### Action Items:

- None

#### Solids Production:

- Batch #5 material was transported to PBRL for disposal:
  - 10/23: 13 loads of material (approximately 304 tons)
  - 10/24: 11 loads of material (approximately 213 tons)
  - 10/27: 10 loads of materials (approximately 216 tons)

#### Water Production:

- No water was discharged from the IB or ET-10 during this reporting period.

#### Air/Odor Monitoring

- The IB tent structure air treatment system and on site air monitoring program continued during this period. The system and monitoring program will continue throughout the ET-10 decommissioning activities.
- Select Air/Odor monitoring equipment has been relocated in order to provide monitoring capabilities during mixing activities within ET-10

## Hercules Plant Hattiesburg, MS



**Completed access way in ET-10**



**Mixing of Batch # 6 material within  
ET-10**