

Weekly Construction Progress Report

ET-10 Decommissioning Project

Period: Week Ending 9/17/2017

Project Work Performed

- Continued dewatering and mixing of Batch #4 material within the IB. Approximately 269 tons (552 total tons) of LKD were added to Batch #4 throughout the week.
- A sample was collected from the stabilized Batch #4 material for TCLP analysis of benzene, carbon tetrachloride, and toxaphene.

Work Projected Next Week:

- Prepare equipment for pumping of Batch #5.
- Begin transferring Batch #5 material from ET-10 to the IB.
- Begin stabilization of Batch #5 material using the addition of LKD.
- Stabilized Batch #4 material may be transported to Pine Belt Regional Landfill for disposal, pending completion of laboratory analysis.

Action Items:

- None

Solids Production:

- No stabilized material was transferred off site for disposal.

Water Production:

- No water was discharged from the IB or ET-10 during this reporting period.

Air/Odor Monitoring

- The IB tent structure air treatment system and on site air monitoring program continued during this period. The system and monitoring program will continue throughout the ET-10 decommissioning activities.

Hercules Plant Hattiesburg, MS



**Mixing and stacking of Batch #4
within Cells 1 and 3 of the IB**



**Stacked Batch #4 material within
Cells 1 and 3 of the IB**